

Task	Decommission minutes	# of Persons	Storage of components	Recommission minutes	Prior required task	Label?
Reefing lines	60	1	Cabin - separate bags for each set.			Yes
Remove and pack pinrails	60	1	Cabin	45	Remove flag halyards, spring lines, etc.	Yes. Mark Port/Stbd, Top.
Remove, Label and store blocks for reefing	30	1	Cabin - bag		Remove reefing lines	Yes
Disconnect wiring to mast - 4 wires	30	1	Tape wires to mast.		Release caulking. Turn off power.	
Main Halyard - Remove, label and store	20	1	Cabin in separate paper bag		Remove and fold mainsail	yes
Genoa Halyard - Remove, label and store	20	1	Cabin in separate paper bag		Remove and fold genoa	yes
Staysail Halyard - Remove, label and store	20	1	Cabin in separate paper bag		Remove and fold genoa	yes
Remove Mainsail	30	2	Cabin - quarter berth		Remove reefing lines, Drop lazy jacks	
Remove Genoa	30	2	Cabin - quarter berth			
Remove staysail	30	2	Cabin - quarter berth			
Spinnaker halyard	20	1	Label and bag. Store on dinette bench			Yes
Remove /Install radar dome on radar tower	30	1/2	Vee-berth			
Remove/Mount VHF antenna for AIS on Radar Tower	15	1	Vee Berth			
Remove/Snake radar and AIS wires in radar tower and connect	60	1		60		
Lower/Raise radar tower	60	2	Cabin floor	60		
Remove/Brace radar tower w/arms to pushpit	15	1	Tape in place			
Disconnect/Connect power to fog horn & spotlight	30	1				
Remove/Assemble outboard lift arm to radar tower	15	1	Vee-berth			
Remove/Install Windvane	60	2	Cabin floor after wrapping	120		
Remove/Install bimini arch	60	1/2	Deck forward of companionway			

Remove/Install dodger canvas	60	1	Dinette bench	
Remove/Install boom gallows	30	1	Vee-berth	
Remove/Install forward lifelines, P&S	90	1	cabin floor	
Remove/Install bow pulpit; wiring of lights into anchor locker	60	2		
Remove and store MOB pole	15	1	Cabin floor	
Remove/Install Life Ring and bracket	15	1	Cabin Floor	
Remove/Install Steering wheel	10	1	Quarter berth	
Protective covering of steering compass	20	1		
Remove/Install Autopilot control at pedestal	15	1	Electronics shelf	30
Store outboard in cockpit well	30	1		
Remove/Install Anchor on bow. Store in Lazarette	90	1/2	Lazarette	
Remove/store stern anchor	30	1	Lazarette	
Remove/store stern barbeque	20	1	Cabin floor	
Deflate and rollup Avon/ floor boards	60	2	Cabin floor	
Store dinghy oars, pump, etc.	30	1	cabin floor	
Store whisker pole		1	cabin floor	
Disconnect SSB wire to backstay	20	1	Tape to pushpit	
Disassemble and Stow Trawler Lamp	20	1	Liquor cabinet	
SSB power	15	1		15
Shut thru-hulls	10	1		
Check fridge, loose bottles in bilge, etc.	30	1		
Release circular cotters on mast turnbuckles	30	1		
Loosen turnbuckles on standing rigging	60	1		
Release wiring from mast	45	1	Tape to base of mast	
Unstep mast	90	2		
Shrouds, backstay, furlers - Label, remove and coil	120	1	Cabin floor	
Remove spreaders	30	1	Cabin	
Secure topping lift to mast	15	1		
Remove anchor light, windex, anemometer, VHF	40	1	Cabin	
Bubble wrap mast, spreaders	240	1/2		
Dinghy & floorboards - deflate, roll, store	60	1/2	cabin floor	
Liferaft	30	2	Cabin under table	

Detailed description

Separate tack and clew lines for each set of reefing lines. Two sets of reefing lines = 4 lines.

Tape over nuts and, once loosened, tape over screws to prevent loss.

Mark location of each block on base of mast.

Removing caulking around hole in deck at base of mast is a bit tricky. Care must be exercised to avoid damage to wires.

4 Wires: 1) Anemometer; 2) VHF co-ax antenna lead; 3) 14-2 AWG Anchor light; 12-3 AWG for Foredeck and steaming light

Remove overhead panels and disconnect leads from Anemometer, VHF, anchor light and foredeck/steaming light.

Note color coding of Anemometer leads. Remove compression connection for PL-259 VHF connector.

Folding mainsail is a two person job.

Coil genoa sheets and store with sail. Carefully store luff feeder from ProFurl.

Coil staysail sheets and store with sail.